

PENNEASTERN ENGINEERS, LLC

165 NORTH WILKES-BARRE BOULEVARD

WILKES-BARRE, PA 18702

Phone (570) 823-4712 Fax (570) 823-4727

AVOCA BOROUGH ENGINEER'S REPORT

April 9, 2026

1. Mill Creek Flood Protection Project

No new information to report.

Previously Reported: The Mill Creek Flood Protection Project's Emergency Action Plan has been forwarded to DEP and PEMA for their review.

2. MS4 program

No new information to report.

3. MS4 PRP Project along the Norfolk Southern Railroad

No new information to report.

Previously Reported: The second project for the MS4 PRP (Pollution Reduction Plan) is a vegetated swale along the Norfolk Southern Railroad. Funding will be needed for this project. Rough preliminary costs have the project at \$600,000.

4. McAlpine Street Storm Sewers

No new information to report.

Previously Reported: The McAlpine Street Storm Sewers (both east and west of Mill Creek) tested for high amounts of fecal coliform. Both storm sewers will need to be investigated for the source(s) the fecal coliform.

5. Lampman and Gedding Streets Drainage Issues

No new information to report.

6. Main and McAlpine Streets Intersection Improvements

2019 Penn DOT Multimodal Transportation Grant amount \$1,550,000

2020 CFA Multimodal Transportation Grant amount \$325,000

Comments have been received on the preliminary signal design and are being addressed.

7. 2024 LSA Grant – Little League Club House Improvements Project

The rough masonry, plumbing, framing and drywall work has been completed. The site work, interior finish work and the hood for the fryers remain to be completed. All work is anticipated to be completed by April 28th except possibly the hood.

8. 2024 Statewide LSA Grant – Bennett Street Wall and Drainage Improvements

Work has begun on the Bennett Street project with excavation for the new wall.

9. 2025 CFA MMT Grant – McAlpine Street Sidewalk Project

No new information to report.

Previously Reported: A meeting is needed to discuss the scope of work for the project to fit the revised budget. Avoca Borough requested \$646,212 however the award was \$405,136. The Commonwealth Financing Authority is requesting a revised budget and updated narrative if the project is scaled back.

10. 2025 AML Grant - Coal Waste Pile Removal – Design Phase

The existing site plan has been completed. Currently developing the preliminary grading plan for the site and researching nearby existing abandon mine lands as sites for the spoil materials.

11. 620 McAlpine Street Inlet Repair

No new information to report.

12. 2026 CDBG Grant – Street Improvements Project

No new information to report. Waiting for grant approval.

13. 2026 LSA Grant – Municipal Building Generator Project

No new information to report. Waiting for grant approval.

14. 2026 LSA Grant – Municipal Garage Generator Project

No new information to report. Waiting for grant approval.

15. 2026 LSA Grant – Avoca Hose Company Generator Project

No new information to report. Waiting for grant approval.

16. 2026 SW LSA Grant – Avoca Hose Company Building Improvements

No new information to report. Waiting for grant approval.

Respectfully Submitted,



Paul Pasonick, PE, PLS
PennEastern Engineers, LLC